COMPLETION REPORT

1	Name Of Work & Job Code	Development Of Water Fountain Civil Works At Proposed Mallasandra Park in Mallasandra ward no 13 Shettyhalli Sub Division. 013-17-000072
2	Sanctioned Estimate No.& Date . (AS & TS No)	BBMP/EE/PD/AS/06/2017-18, Date:23.09.2017 BBMP/CE/DZ/TS/130/2017-18, Date:25.09.2017
3	Head Of Account which is chargeable	P-2415
4	Work Order No. & Date	BBMP/PD/WO/31/2017-18, Date:08-02-2018
5	Name Of Contractor	**KRIDL**
6	Time Stipulated for Completion of work	**180 Days**
7	Date Of Commencement	BBMP/PD/WO/31/2017-18, Date:08-02-2018
8	Date Of Completion	06.12.2018
9	Delay in Execution of Work	
10	Measurement recorded in	M.B No:2516 Pg No.251513-517
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No:2516 Pg No.251513-517
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	Siddrajegowda B.S
14	b) Asst.Exe Engineer	Kumarappa H

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
Rs.10000000.00	Rs.9784728.54		

11.Certified that the above work has been completed within the stipulated time noted in the Work Order
12.Certified that the contractor has delayed and completed the work for which necessary fine
13.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Engineer
Project Sub Division-I

EXECUTIVE ENGINEER
EXECUTIVE ENGINEER (Project)
Project Division

Scanned by CamScanner